



# State Park Road Reconstruction Project

**Welcome!**

**Public Meeting No. 4**

**October 24, 2019**



Robert Peccia & Associates – Kalispell, Montana





# State Park Road Reconstruction Project

## □ Project Contacts

### ▣ City of Whitefish

- Craig Workman, PE, Public Works Director
- Karin Hilding, PE, Senior City Engineer
- Jenny Emmenegger, Office Manager

### ▣ Robert Peccia & Associates (RPA) – Consulting Engineers

- Brandon Theis, PE, Project Manager
- Bill Bell, EI, Designer & Construction Tech.
- Ryan Mitchell, PE, PLS, Kalispell Operations Manager



Robert Peccia & Associates – Kalispell, Montana





# State Park Road Reconstruction Project

- **Phase 1 (Lion Mountain Loop to Haugen Heights)**
  - ▣ Nearing completion of construction
  - ▣ Current plan is to open road to public on Monday, October 28th
- **Phase 2 (Haugen Heights to Railroad Tracks)**
  - ▣ Project Schedule
  - ▣ Roadway Design
  - ▣ Street Lighting
  - ▣ Public Communication (sign-in sheet and comment sheets)





## PHASE 2 – HAUGEN HEIGHTS TO RAILROAD CROSSING

Fall  
2019

- Complete Design
- Public Communications
- Complete ROW Acquisitions

Winter  
2020

- Complete Construction Documents
- Public Communications
- Advertising, Bidding & Contractor Selection

Spring, Summer &  
Fall  
2020

- Construction of Phase 2
- Traffic Detours (to be reviewed at next public meeting)



# State Park Road Reconstruction Project

- **Preliminary Phase 2 Construction Schedule for 2020**
  - April thru June (City Contractor):
    - Complete City Utilities (water, sewer, storm).
    - Complete Haugen Heights Intersection.
    - Place gravel driving surface with dust abatement for summer traffic.
  - July thru August (Private Utility Contractor):
    - Complete Private Utilities (gas, power, fiber).
  - September thru November (City Contractor):
    - Complete Remaining Roadway Improvements (sidewalks, asphalt, street lights, etc.).





# State Park Road Reconstruction Project

- **Roadway Design & Typical Section**
  - 14-foot wide drive lanes
    - Road narrows to 12-foot drive lanes before railroad tracks.
  - 8-foot wide concrete sidewalk with grass boulevard.
- **New Storm Drain System**
- **Water and Sanitary Sewer System Improvements**
- **Speed limit reduced to 25 mph**








# STATE PARK ROAD



## RECONSTRUCTION PROJECT



PROJECT NO.: SHEET NO.:	DATE: SCALE:
DESIGNER: CHECKER: APPROVED:	DATE: SCALE:
STATE PARK ROAD RECONSTRUCTION PROJECT - PHASE II Whitefish, Montana	
PROJECT PLANS	
2	




Robert Peccia & Associates – Kalispell, Montana



# STATE PARK ROAD



## RECONSTRUCTION PROJECT




Robert Peccia & Associates – Kalispell, Montana



# STATE PARK ROAD



## RECONSTRUCTION PROJECT



Robert Peccia & Associates – Kalispell, Montana




## Street Lighting

- ❑ Street lights are typically located near shared property lines (i.e. not directly in front of houses).
- ❑ Street lights are typically located at intersections.
- ❑ City standard street lights will be installed.
- ❑ Street lights have house side shields to minimize light trespass.





# City Standard Street Light



Robert Peccia & Associates – Kalispell, Montana





# Future Public Communications

- **Newsletters**
- **Public Meetings**
  - ▣ Two additional are planned
- **City's Website**
  - ▣ Public Works Department page





# Let Us Hear From You!

- ❑ **Existing Issues/Concerns**
  - ❑ You live here! Tell us about any existing issues or concerns you may have.
- ❑ **Sign-in Sheet**
  - ❑ Please sign the Sign-in sheet
- ❑ **Comments**
  - ❑ Please complete Comment Sheets

